

UNITED STATES DISTRICT COURT  
SOUTHERN DISTRICT OF NEW YORK

-----X  
JAMES BENJAMIN, et al.,

Plaintiffs,

- against -

CATHERINE M. ABATE, et al.,

Defendants.  
-----X

ERNESTO MALDONADO, et al.,

Plaintiffs,

- against -

CATHERINE M. ABATE, et al.,

Defendants.  
-----X

DETAINEES OF THE BROOKLYN HOUSE OF  
DETENTION FOR MEN, et al.,

Plaintiffs,

- against -

CATHERINE M. ABATE, et al.,

Defendants.  
-----X


DETAINEES OF THE QUEENS HOUSE OF  
DETENTION FOR MEN, et al.,

Plaintiffs,

- against -

CATHERINE M. ABATE, et al.,

Defendants.  
-----X



→ 75 Civ. 3073  
(MEL)

76 Civ. 2854  
(MEL)

SUPPLEMENTAL  
ORDER CONCERNING  
REPAIR OF KITCHEN

79 Civ. 4913  
(MEL)

79 Civ. 4914  
(MEL)

MICROFILM

-9 00 AM

MAR 17 1993

-----X

IOLA FORTS, et al.,

Plaintiffs,

76 Civ. 101  
(MEL)

- against -

CATHERINE M. ABATE, et al.,

Defendants.

-----X

GUY ZEPH AMBROSE, et al.,

Plaintiffs,

76 Civ. 190 (MEL)

- against -

CATHERINE M. ABATE, et al.,

Defendants.

-----X

On November 17, 1992, the court entered an order requiring the defendants to commence long-delayed repair work on the collapsed kitchen ceiling at the Bronx House of Detention for Men no later than February 28, 1993. As the Office of Compliance Consultants (OCC) had previously reported to the court, the ceiling collapsed in September 1991.

On March 8, 1993, OCC reported to the court that the defendants failed to commence this work timely because of the failure of all bidders to comply with certain paperwork requirements of defendants' procurement process.

On March 10, 1993, OCC and the parties appeared before the court, and the defendants represented that they could expedite

the normal procurement process and commence the work on April 10, 1993. In view of this representation, but also in consideration of the long delay in carrying out this project and the non-compliance with the court's order of November 17, 1992,

It is ORDERED:

1. Defendants shall take all necessary measures to ensure that construction shall begin on the repair of the kitchen ceiling in the Bronx House of Detention no later than April 10, 1993, barring unforeseen emergency circumstances. Defendants shall notify OCC of the expected completion date of the construction no later than April 10, 1993.

2. Compliance with this deadline shall be enforced by the application of the structure of coercive fines set out in the court's Order re: Compliance with Work Plan Deadlines, entered July 10, 1992, at ¶¶ 5-6, which order is attached hereto as an Appendix.

3. No later than April 15, 1993, defendants shall submit to the court, OCC and plaintiffs' counsel a plan for avoiding, to the degree that is reasonably practical, failure of vendors to meet City procurement paperwork rules and requirements in matters related to compliance with orders and work plans in these consolidated cases, and to minimize the effect of such future failures on defendants' compliance with those orders and work plans.

Dated: New York, New York  
March 17, 1993

  
\_\_\_\_\_  
U.S.D.J.