

THE HABITAT COMPANY FILED

OCT 2 0 2007

MEMORANDUM

66C1459

MICHAEL W. DOBBINS CLERK, U.S. DISTRICT COURT

TO:

Senior U.S. District Judge Marvin E. Aspen

FROM:

Daniel E. Levin and

The Habitat Company LLC

DATE:

October 20, 2007

SUBJECT:

CHA SCATTERED SITE AND REPLACEMENT HOUSING PROGRAMS

Quarterly Report: Third Quarter, 2007

We are pleased to submit the Quarterly Report for the Third Quarter of 2007 for the CHA Scattered Site and Replacement Housing Programs.

Summary of Units and Financial Status

As of September 30, 2007, the Receiver has completed and transferred a total of 3,486 public housing units to the Chicago Housing Authority ("CHA"). A total of 143 units have been completed and transferred during 2007. Of the total completed units, 1,813 units were from scattered site and demonstration programs, and 1,673 units were from replacement housing programs (see Table 1a of the Appendix).

As of September 30, 2007, 435 public housing units were under construction and 2,441 public housing units were in other development phases (see Table 1b of the Appendix). During the Third Quarter, the closing on the financing for Roosevelt Square ("ABLA") Phase 2 Rental occurred on July 20th, and the closing on the financing for Parkside of Old Town ("Cabrini") Phase 1 Rental occurred on August 15th.

In the scattered site and demonstration programs, a total of \$187,800,811 has been budgeted and \$187,154,230 has been expended (see Tables 3a and 3b of the Appendix). We have submitted final audits on the remaining programs to HUD. In the replacement housing programs, a total of \$468,839,433 has been budgeted and \$264,707,810 has been expended (see Table 3c of the Appendix).

ABLA Replacement Housing ("Roosevelt Square")

Developer Related Midwest

					a Car to The Care to				
Phase 1	Completed	125	56	0	181	74	159	233	414
Phase 2 Rental	Under Construction	128	55	2	185	0	0	0	185
Phase 2 For Sale	Planning Phase	0	0	0	0	68	177	245	245
Remaining Phases	Planning Phase	502	224	0	726	243	630	873	1,599

Phase 1 Rental – Construction was completed in January 2006.

For Sale -- 220 of the 233 for sale units have closed, and 3 more are under contract. There have been 149 market rate sales and 74 affordable sales. The affordable sales include two contracts for ownership units set aside for CHA residents.

Phase 2

The closing on the financing for Phase 2 Rental occurred on July 20, 2007. Construction began immediately. The first units are scheduled to be completed in June 2008. The closing on the financing for Phase 2 For Sale is expected to occur in the 4th Quarter 2007.

Demolition

All of the buildings in Jane Addams have been demolished except for the one that is being contemplated for a public housing museum. CHA and the LAC have agreed that it will not be demolished before December 2007, giving the LAC time to arrange plans and financing for the museum. The demolition of the final high-rise building in Grace Abbott has been completed. The two Loomis Courts high-rise buildings will remain and are being renovated. The rowhouses south of Roosevelt along Ashland will be demolished in 2008.

Cabrini Replacement Housing

Developers

Multiple Developers

			Rentz	Units			or Sale Unit	8	Total
Name	Status	CHA	Affordable	Market	Total	Affordable	Market	Total	Units
Completed Projects	Completed	276	51	67	394	43	1,088	1,131	1,525
River Village Pointe	Under Construction	12	0	0	12	0	90	90	102
825 N. Hudson	Under Construction	2	0	0	2	1	16	17	19
Parkside 1 Condo	Under Construction	72	0	0	72	14	194	208	280
Parkside 1 Rental	Under Construction	35	48	28	111	0	0	0	111
Parkside 2	Planning Phase	126	69	47	242	15	132	147	389
Sites Undetermined	Planning Phase	177	0	0	177	0	0	0	177
TOTALS	Completed	276	51	67	334	- 3	1 0.00	1.6	1,525
	Under Construction	121	69	28	197	15	380	33.6	512
	Planning Phase	363	60	57	493	15	192	147	566
	TOTALUNITS	700	168	142	1,510	73	1,520	1,593	2,603

Parkside Of Old Town

Phase 1 Condo -- The developers are Holsten Development Company and Kimball Hill Homes. The closing on the financing for the Phase 1 Condo project occurred on October 13, 2006. The first CHA units are scheduled to be completed in November 2007, and the final units are scheduled to be completed in December 2008. As of September 2007, all 14 affordable for sale units and 140 of the 192 market rate for sale units were under contract, and 2 additional units were reserved.

Phase 1 Rental - The closing on the financing occurred on August 15, 2007, and construction began immediately. The first units are scheduled to be completed in December 2008.

River Village Pointe

The developer is The Enterprise Companies. This is a 7-story, 102-unit condominium mid-rise. The Receiver and CHA have negotiated with the developer to acquire twelve (12) units, and HUD has approved acquisition of the units. The closing on the units is scheduled to occur in late October 2007.

825 N. Hudson

This is a 4-story, 19-unit condominium mid-rise. The Receiver and CHA are negotiating with the developer to acquire two (2) units. The building is expected to be completed in early 2008.

Clybourn & Larrabee Site

Related Midwest was selected as the developer for the site. However, they have not been able to design a building program that conforms to the requirements of the Cabrini Consent Decree and is financially feasible. It is possible that the City will put this site back out to bid.

Horner Replacement Housing ("Westhaven Park")

Developers Brinshore Development LLC and Michaels Development Company ("Brinshore-Michaels")

			Renta	Units		l f	or Sale Unit	S	Total
Name	Status	CHA	Affordable	Market	Total	Affordable	Market	Total	Units
Westhaven Park 2a1	Completed	87	31	37	155	0	0	0	155
Westhaven Park 2a2	Completed	34	0	0	34	19	120	139	173
Westhaven Park 2b	Under Construction	70	27	30	127	18	68	86	213
Westhaven Park 2c	Planning Phase	71	28	14	113	7	83	90	203
TOTALS	Completed	121	31	37	189	19	120	139	328
	Under Construction	70	27	30	127	18	68	86	293
	Planning Phase	71	28	14	113	7	83	90	283
	TOTAL UNITS	262	86	81	429	44	271	315	734

- Phase 2a2 The 34 CHA units were completed in July 2006. Brinshore-Michaels has contracts for 127 of the 139 for sale units.
- **Phase 2b** The closing on the financing for Phase 2b occurred on October 31, 2006. The first CHA units are scheduled to be completed in November 2007, and the final units are scheduled to be completed in May 2008.
- The 262 CHA units shown for Phase 2c are below the 271 units that have been reported previously. The original Westhaven Park site plan contemplated the acquisition of a parcel of land on Lake Street that cannot be acquired. To partially compensate for the smaller site, Phase 2c includes two higher density buildings, which allows the unit totals to remain close to the original plan. Discussions are ongoing with the City on the possibility of building additional units on vacant City-owned land on the west side of Damen Avenue. The Horner Consent Decree required that 220 replacement CHA units be built on the former Henry Horner Homes site, now known as Westhaven Park.

Lakefront Properties Replacement Housing

Developers

Multiple Developers

			Rental	Units		For Sale Units			Total	
Name	Status	CHA	Affordable	Market	Total	Affordable	Market	Total	Units	
Completed Projects	Completed	126	0	0	126	14	80	94	220	
Lake Park Crescent 1	Completed	60	52	36	148	0	0	0	148	
Lake Park Crescent 1A	Under Construction	13	0	0	13	20	35	55	68	
Lake Park Crescent 2A	Planning Phase	31	13	10	54	26	103	129	183	
Lake Park Crescent 2B	Planning Phase	16	6	5	27	10	49	59	86	
Jazz on the Boulevard	Completed	30	9	0	39	34	64	98	137	
Keystone Place	Completed	38	24	7	69	0	0	0	69	
TOTALS	Completed	254	8.5	43	382	44	144	192	57/4	
	Under Construction	51	24	7	82	26	35	55	137	
	Planning Phase	47	19	15	81	36	152	188	269	
	TOTAL UNITS	352	128	65	545	104	331	435	980	

Lake Park Crescent

Phase 1A For Sale – Draper and Kramer, Inc. closed on the financing for Phase 1A For Sale on April 6, 2007. Construction began immediately. The first CHA units are scheduled to be completed in April 2008, and the final units are scheduled to be completed in June 2008. As of September 2007, they had contracts on 27 of the 55 for sale units, including 21 market rate units and 6 affordable units.

Phase 2 — The Davis Group is refining their building designs and expects to close on the financing for the first sub-phase in the 3rd Quarter of 2008.

Jazz on the Boulevard

The developers are The Thrush Companies, Granite Development, and Century Place Development. The final two CHA units were completed and transferred in June 2007, which completes the project.

Keystone Place

The developer is Brinshore Development Company. Keystone Place is a mixed-income project located in the Woodlawn community. The closing on the financing occurred on June 9, 2006. The first CHA units were completed in January 2007, and the final units were completed in July 2007. Brinshore plans to start marketing the for sale units in Fall 2007.

Madden Park - Ida B. Wells Replacement Housing ("Oakwood Shores")

Developers

The Community Builders ("TCB"), Granite Development Company, Ujima, Inc., and MB Real Estate Company (for sale only)

			Rental	Units			or Sale Unit	5	Total	
Name	Status	CHA	Affordable	Market	Total	Affordable	Market	Total	Units	
Phase 1A Rental	Completed	63	52	48	163	0	0	0	163	
Phase 1B Rental	Completed	63	52	47	162	0	0	0	162	
Phase 1 For Sale	Completed	0	0	0	0	10	28	38	38	
Phase 1 For Sale	Under Construction	0	0	0	0	17	75	92	92	
Phase 2A Rental	Planning Phase	81	61	57	199	0	0	0	199	
Phase 2A For Sale	Planning Phase	8	0	0	8	25	127	152	160	
Phase 2B	Planning Phase	58	59	49	166	53	48	101	267	
TOTALS	Completed	126	104	96	325	10	28	36	363	
	Under Construction	6	0	0	0	177	75	92	92	
	Planning Phase	147	120	196	373	76	175	253	626	
	TOTAL UNITS	278	224	201	699	105	278	383	1,081	

Phase 1 For Sale Construction continues and homeowners are moving in. As of September 2007, of the 130 for sale units, 42 families had closed on units and 36 more families were under contract. Included among the 130 for sale units are 12 units that the developer hopes to sell to Housing Choice Voucher families through the CHAC Homeownership Program. Four families have closed on units, and 8 more families are under contract.

Phase 2

Planning for Phase 2 continues. The closing on the financing for Phase 2A Rental is expected to occur in the 4th Quarter of 2007. The total number of units for Phase 2, including the CHA units, may slightly exceed the HOPE VI Grant required units as the developers refine the site plan and financing for the entire phase.

Robert Taylor Replacement Housing ("Legends South")

Developers

Brinshore Development LLC and Michaels Development Company ("Brinshore-Michaels")

			Renta	Units			or Sale Unit	38	Total
Name	Status	CHA	Affordable	Market	Total	Affordable	Market	Total	Units
Hearts United	Completed	56	104	63	223	0	0	0	223
Phase C1 Rental	Completed	54	44	12	110	0	0	0	110
Phase A1 Rental	Completed	66	53	23	142	0	0	0	142
Phase A1 Rental	Under Construction	17	15	7	39	0	0	0	39
Phase A1 For Sale	Planning Phase	0	0	0	0	0	57	57	57
Phase C2 Rental	Planning Phase	52	43	22	117	0	0	0	117
TOTALS	Completed	176	201	98	475	0	0	0	67/5
	Under Christinichen	17	15	7	39		•	0	83
	Planning Phase	52	43	22	117	- 6	57	57	174
	TOTAL UNITS	245	259	127	631	0	67	57	688

Phase A1

Rental — The finance closing for Phase A1 Rental occurred on April 25, 2006. The first CHA units were completed in April 2007, and the final units are scheduled to be completed in November 2007.

For Sale -- Brinshore-Michaels began marketing the for sale units in May 2006. They have 11 units under contract, but that number has not increased in several months as sales have come to a standstill. The developers still expect to meet their pre-sale requirement of 15 contracts and begin construction by the end of 2007.

Phase C2 Rental

Brinshore-Michaels was awarded tax credits by IHDA in the April 2007 round. A closing on the financing is expected to occur during the 4th Quarter of 2007.

Rockwell Gardens Replacement Housing ("West End")

Developer East Lake Management & Development Corp. ("East Lake")

		The state of the state of the	a particular and and and	277	Andrew " 11 . 1		# Jr T		
One S. Leavitt	Completed	2	0	0	2	0	32	32	34
Archer Courts	Completed	4	0	0	4	0	39	39	43
Phase 1A	Completed	14	18	10	42	0	0	0	42
Phase 1B Rental	Completed	57	35	0	92	0	0	0	92
Phase 1B For Sale	Under Construction	0	0	0	0	0	66	66	66
Remaining Phases	Planning Phase	183	137	40	360	60	134	194	554

Phase 1B Rental – The final CHA units were completed and transferred in February 2007, four months later than the original schedule. The exterior punchlist work has been completed.

For Sale -- The closing on the financing occurred on June 9, 2006. The first homeowners moved in during September 2007.

Phase 2 Planning for Phase 2 is underway. The developer hopes to close this phase in the 4th Quarter of 2008.

Stateway Gardens Replacement Housing ("Park Boulevard")

Developers

Stateway Associates, a partnership of Mesa Development, The Davis Group, Walsh Construction, and Kimball Hill Homes

			Renta	Units			or Sale Uni	ts	Total
Name	Status	CHA	Affordable	Market	Total	Affordable	Market	Total	Units
The Pershing	Completed	27	53	0	80	0	0	0	80
Phase 1B	Completed	12	0	0	12	8	23	31	43
Phase 1B	Under Construction	88	0	0	88	64	116	180	268
Phase 2A	Planning Phase	32	43	5	80	0	0	0	80
Phase 2B	Planning Phase	106	0	0	106	40	177	217	323
Remaining Phases	Planning Phase	174	97	0	271	129	122	251	522
TOTALS	Completed	39	53	- 0	92	8	23	21	123
	Under Construction	88	0	0	88	64	116	180	268
	Planning Phase	312	140	- 5	457	169	295	468	925
	TOTAL UNITS	439	193	5	637	241	438	679	1,316

Phase 1B

The closing on the financing occurred on November 30, 2005. Construction began in January 2006 and is 5 months behind schedule. The first CHA units were completed in June 2007, and the final units are scheduled to be completed in December 2008.

Phase 2

Planning continues for Phase 2. The developers expect to close Phase 2A in late 2008 and Phase 2B in 2009.

cc: Counsel of Record in Gautreaux
Counsel of Record in Horner
Valorio R. Jarrett

Valerie B. Jarrett Mark Segal Barry Goldberg

Steve Galler

Lawrence E. Grisham

Jeffrey D. Head Megan Glasheen

Sharon Gist Gilliam

Jorge V. Cazares

William Little

Carl Byrd

Dominique Blom

Donna Keck

Abbey Ogunbola

Courtney Minor

Jan Elson

Steven Meiss

Elmore Richardson

Eleny Ladias

Appendix

Summary of Units......Tables 1a and 1b

Program Activity and Status.....Tables 2a, 2b, 2c, 2d and 2e

Financial Summary by Program.....Tables 3a, 3b and 3c

TABLE 1a Summary of Units Completed & Transferred and Units In Development as of September 30, 2007

Units Completed & Transferred

for Units Completed & Transferred Scattered Lakefront Madden/ Taylor Taylor Rockwell Stateway Total Site Properties Year Demonstration Lawndale ABLA Cabrini Homer 1 Wells 1996 Grant | 2001 Grant | Gardens Gardens All Units Horner 2 Completed Completed Completed Completed TOTALS 3,486 1,602 211 18

TOTAL UNITS COMPLETED & TRANSFERRED

3,486 age

of 21

Case

TABLE 1b

Summary of Units Completed & Transferred and Units In Development as of September 30, 2007

Units Under Construction

	magaga e santa Palaga e santa	Carrier St.		AMAIN AND ADDRESS AND ROLD STREET, NO THE PARTY AND ADDRESS OF THE PARTY OF THE PAR	Service and the service of the servi	r/construction	The Page to the parent and the property of	Japanewa.		
				Lakefront Properties			Robert Taylor 2001 Grant			
- WINDERSON STREET			THOUND Z		Service Constitution of the least	TOO CHAILE	ZWI Stant	Sai delle	- Cliph Total	
As of Sept 30, 2007	128	119	70	13	0	0	17	0	88	435

Units in Other Development Phases

		Heller .		iotik.		laan ahan	Samuel Market Control			A. Tankill robed
All Units 2,441	Garrions 312	183	2001 Grant 214	1996 Grant 141	Wells 147	Propersies 174	80 80	305	885	Planning Phase
2,876	OPMENT	IITS IN DEVEL	TOTAL UN							

GRAND TOTAL ALL UNITS 6,362

Filed 10/20/2007 Page 13 of 21

Case 1:66-cv-01459

TABLE 2a Program Activity and Status as of September 30, 2007

Schlon	ec Sio, Benjonstration (L	Nymelli (j. == (j. 88) (j	SHA Unite
Program No.	AREA	# of Units	Status
115-143,147-160,161,175,176	Scattered Site	1,602	Completed/Transferred
145,146,162,164,166-173	Demonstration	211	Completed/Transferred
IL06-P802-178	Lawndale	18	Completed/Transferred
		1,831	TOTAL UNITS

	ABLA ("Requeren Square"	= 1/158 TO(a) (CHA	Unite
Program No.	Name	# of Units	Status
IL06-URD-002-1596	Phase 1	125	Completed/Transferred
IL06-URD-002-I298	Phase 2	128	Under Construction
	Phase 3	140	Planning Phase
	Phase 4	110	Planning Phase
	Phase 5	142	Planning Phase
	Phase 6	110	Planning Phase
	Off Site	383	Planning Phase
	TOTALS	125	Completed Transferred
		128	Under Construction
		885	Planning Phase
		1,135	TOTAL UNITS

Cabrini 700 CHA Units			
Program No.	Name	# of Units	Status
IL06-URD-002-I294	Domain Lofts	16	Completed/Transferred
IL06-P002-182	Mohawk North	16	Completed/Transferred
IL06-P002-182	Mohawk Partners	5	Completed/Transferred
IL06-P002-192	North Town Village	79	Completed/Transferred
IL06-P002-182	Old Town Square	16	Completed/Transferred
IL06-URD-002-I294	Old Town Village East	28	Completed/Transferred
IL06-URD-002-1294	Old Town Village West	38	Completed/Transferred
IL06-URD-002-I294	Orchard Park	13	Completed/Transferred
IL06-P002-182	Renaissance North	18	Completed/Transferred
IL06-URD-002-I294	River Village North	25	Completed/Transferred
IL06-URD-002-I294	River Village South	18	Completed/Transferred
IL06-URD-002-I294	The Larrabee	4	Completed/Transferred
IL06-URD-002-I294	River Village Pointe	12	Under Construction
IL06-URD-002-1294	Parkside of Old Town Condo	72	Under Construction
IL06-URD-002-I294	Parkside of Old Town Rental	35	Under Construction
IL06-URD-002-1294	Parkside of Old Town 2	126	Planning Phase
	Sites Undetermined	179	Planning Phase
	TOTALS	276	Completed/Transferred
		119	Under Construction
		305	Planning Phase
		700	TOTAL UNITS

TABLE 2b Program Activity and Status as of September 30, 2007

Homen - 461 CHA Units			
Program No.	Name	# of Units	Status
IL06-P802-188	Scattered	30	Completed/Transferred
	East of Western		
IL06-P802-191	Scattered	51	Completed/Transferred
	East of Western		
IL06-P802-195	Scattered	45	Completed/Transferred
	East of Western		
IL06-P802-196	Scattered	33	Completed/Transferred
	East & West of Western		
IL06-P802-197	West of Western	45	Completed/Transferred
IL06-P802-198	Superblock B1	56	Completed/Transferred
IL06-P802-199	Superblock B2	39	Completed/Transferred
IL06-P802-200	Superblock A	30	Completed/Transferred
IL06-P802-201	West of Western	52	Completed/Transferred
IL06-P802-202	Superblock A	43	Completed/Transferred
IL06-P802-203	Superblock B3	32	Completed/Transferred
IL06-P802-204	Rehabilitation	5	Completed/Transferred
	TOTALS	461	Completed/Transferred
		461	TOTAL UNITS

IL06-P802-696	Westhaven Park Phase 2a1	87	Completed/Transferred
	Westhaven Park Phase 2a2	34	Completed/Transferred
	Westhaven Park Phase 2b	70	Under Construction
	Westhaven Park Phase 2c	80	Planning Phase
	TOTALS	121	Completed/Transferred
		70	Under Construction

TABLE 2c Program Activity and Status as of September 30, 2007

	Latterront Properties -	ali cha unta	
Program No.	Name	# of Units	Status
IL06-P002-180	North Kenwood/Oakland		
	Scattered	2	Completed/Transferred
	Hutchinson's Row	20	Completed/Transferred
		22	SUBTOTAL
IL06-P002-184	North Kenwood/Oakland	33	Completed/Transferred
	Scattered	33	SUBTOTAL
IL06-P002-206	North Kenwood/Oakland	21	Completed/Transferred
	Scattered	21	SUBTOTAL
IL06-P002-208	North Kenwood/Oakland	12	Completed/Transferred
	Scattered (Shakespeare)	12	SUBTOTAL
IL06-P002-194	West Ridge/Rogers Park	38	Completed/Transferred
	Scattered	38	SUBTOTAL
IL06-P802-193	North Kenwood/Oakland	60	Completed/Transferred
	Lake Park Crescent	13	Under Construction
		47	Planning Phase
		120	SUBTOTAL
IL06-P002-211	North Kenwood/Oakland	30	Completed/Transferred
	Jazz on the Boulevard	30	SUBTOTAL
IL06-P002-207	Keystone Place	38	Completed/Transferred
	(Woodlawn)	38	SUBTOTAL
IL06-P002-209	North Kenwood/Oakland	3	Planning Phase
	Scattered	3	SUBTOTAL
	Outside N. Kenwood/Oakland	124	Planning Phase - Unfunded
,	Scattered	124	SUBTOTAL
	TOTALS	254	Completed/frenaferret
		13	Under Conginaction
		50	Pranning Risese
		124	Planning Filesa - Unfunded
		441	TOTAL UNITS

TABLE 2d Program Activity and Status as of September 30, 2007

Program No.	rk / Ida B. Wells ("Oakwood S Name	anores ; == 275 HG # of Units	PH VI GNA UNITS Status
IL06-URD-002-I200	Phase 1A	63	Completed/Transferred
	Phase 1B	63	Completed/Transferred
	Phase 2A	89	Planning Phase
	Phase 2B	58	Planning Phase
	TOTALS	126	CompletedTransferred
		0	Linder Construction
		147	Planning Phase
		273	TOTAL UNITS

······································			r GELERANAG
Program No.	Neme	# of Units	Status
IL06-URD-002-1496	Hearts United 1	29	Completed/Transferred
	Hearts United 2	27	Completed/Transferred
	Phase C1	54	Completed/Transferred
	Phase C2	52	Planning Phase
	Phase C3	45	Planning Phase
	Phase C4	44	Planning Phase
	TOTALS	110	Completed/Transferred
		Ð	Under Construction
		141	Planning Pleas
		251	TOTAL UNITS

	sylor ("Legenda Stouth") 2003		
Program No.	Name	# of Units	Status
IL06-URD-002-I301	Phase A1	66	Completed/Transferred
	Phase A1	17	Under Construction
	Phase A2	127	Planning Phase
	Phase A3	87	Planning Phase
	TOTALS	66	Complexed frameumed
		17	Unider Confession
		214	Planning Phase
		297	TOTAL UNITS

TABLE 2e Program Activity and Status as of September 30, 2007

IL06-URD-002-I401	One S. Leavitt	2	Completed/Transferred
	Archer Courts	4	Completed/Transferred
	Phase 1A	14	Completed/Transferred
	Phase 1B	57	Completed/Transferred
	Phase 2	92	Planning Phase
	Phase 3	91	Planning Phase
	TOTALS	77	Complete It framefored
		- 8	Under Congruction
		183	Planning Place
		280	TOTAL UNITS

	Bacovey Centern ("Ped Bookerers		HA Units
Program No.		# of Units	Status Completed Transferred
	The Pershing (Phase 1A)	27	Completed/Transferred
	Phase 1B	12	Completed/Transferred
	Phase 1B	88	Under Construction
	Phase 2A	32	Planning Phase
	Phase 2B	106	Planning Phase
	Phase 3	174	Planning Phase
	TOTALS	39	Completed Transferred
		88	Under Combruction
		312	Planning Places
		439	TOTAL UNITS

TABLE 3a Financial Summary by Program as of September 30, 2007

115	\$8,885,442	\$8,885,44
116	7,448,320	7,448,32
117(a)	(28,113)	(28,11
118	8,978,987	8,978,98
119	2,485,483	2,485,48
120	6,956,047	6,956,04
121	2,265,118	2,265,11
122	4,731,809	4,731,80
123	7,441,791	7,441,79
124	8,135,811	8,135,81
125	2,039,484	2,039,48
126 TK	2,062,780	2,062,78
127	2,386,667	2,386,66
128 TK	2,982,418	2,982,41
129 TK	2,271,403	2,271,40
130 TK	2,843,690	2,843,69
131 TK	2,556,421	2,556,42
132	2,533,420	2,533,42
133	2,075,167	2,075,16
134	2,055,051	2,055,05
135 TK	2,636,875	2,636,87
136	2,336,466	2,336,46
137 TK	2,715,178	2,715,17
138 TK	2,568,613	2,568,61
139 TK	2,452,559	2,452,55
140	2,493,589	2,493,58
141 TK	2,666,667	2,666,66
142 TK	2,375,087	2,375,08
143 TK	3,151,383	3,151,38
147 TK	2,646,881	2,646,88
149 TK	2,642,708	2,642,70
150 TK	2,517,645	2,517,64
151 TK	2,703,906	2,703,90
152 TK	2,960,227	2,960,22
153	2,555,275	2,555,27
154 TK	3,981,667	3,981,66
155 TK	2,533,941	2,533,94
156 TK	2,612,865	2,612,86
157 TK	2,658,317	2,658,31
158 TK	2,658,317	2,658,31
159 TK	2,627,636	2,627,63
160 TK	2,870,258	2,870,25
161 TK	5,038,300	5,038,30
175 TK	4,421,432	4,421,43
176 TK	3,589,890	3,589,89

^{*} Program has been final audited.

TABLE 3b
Financial Summary by Program as of September 30, 2007

· 1000000000000000000000000000000000000		
	in and Arabaidh	
145	\$3,335,349	\$3,335,349
146	2,255,740	2,255,740
162	3,492,954	3,492,954
164	4,415,051	4,415,051
165	3,012,835	2,362,637
166	3,537,059	3,537,059
167	2,072,732	2,072,732
168	1,743,552	1,743,552
169	2,576,540	2,579,623
170	2,023,245	2,023,779
171	0	0
172	1,635,073	1,635,073
173	4,177,803	4,177,803

^{*} Program has been final audited.

TABLE 3c Financial Summary by Program as of September 30, 2007

no description		
Horner I		
188	\$6,314,229	\$8,314,2
191	6,180,602	6,180,6
195	4,838,966	4,838,9
196	3,934,338	3,934,3
197	6,330,838	6,330,8
198	5,672,634	5,872,6
199	4,236,305	4,236,3
200	2,839,515	2,839,5
201	5,067,816	5,067,8
202	5,363,349	5,363,3
203	4,296,014	4,296,0
204	906,653	908,9
213	1,217,932	1,220,7
Subtotal	\$57,199,191	\$57,204,3
Lawndale		
178	2,936,600	2,936,66
Subtotal	\$2,936,600	\$2,936,6
Gautreaux Set Aside		
190	\$2,574,748	\$2,504,1
227	\$219,129	\$220,0
228	\$2,298,129	\$2,197,2
229	\$9,701,871	\$8,913,1
Subtotal	\$14,793,877	\$13,834,6
Washington Park Lakefront	ν	
180	\$4,294,542	\$3,797,7
184	4,040,536	4,040,5
193	10,193,838	10,192,8
235	2,152,980	183,4
237	5,334,242	105,7
194	5,882,353	5,882,3
205	0,002,000	5,002,5
206	2,509,553	2,509,5
207	6,638,930	6,555,5
208	1,151,694	1,152,6
209	592,350	147,4
210	0	1 145 1
211	4,465,714	4,415,1
177	0	****
Subtotal	\$47,256,732	\$38,983,0
Cabrini 182	\$9.400.660	\$8,190,6
192	\$8,190,669	
	8,343,276	8,342,2
236	5,490,950	2,808,9
305	48,158,600	84,5
306	52,646,340	7,8
HOPE VI	40,000,000	20,668,8
Subtotal	\$160,829,835	\$40,103,0
Stateway		
223	\$59,751,903	\$8,056,6
ABLA 1		
HOPE VI	\$20,668,250	20,434,4
ABLA 2		
HOPE VI	\$28,273,000	5,941,0
Subtotal	\$48,941,250	\$26,375,5
Horner 2		
230	\$11,996,689	\$16,4
HOPE VI	\$18,039,000	18,038,2
Subtotal	\$18,039,000	\$18,038,2
Taylor B		
HOPE VI	\$19,092,948	13,316,1
Subtotal	\$19,092,948	\$13,316,1
Madden/Wells	V1,2,546	0.0,010,1
HOPE VI	\$33,000,000	18,396,4
Subtotal	\$33,000,000	\$18,396,4
Rockwell	\$33,000,000	\$10,380,4
HOPE VI	\$33,500,000	\$13,326,6
	\$33,500,000	\$13,326,6
Subtotal	\$33,500,000	\$13,326,6
Taylor A	600 060 000	8444804
HOPE VI Subtotal	\$33,250,000 \$33,250,000	\$14,138,4 \$14,136,4

^{*} Program has been final audited.