

<u>MEMORANDUM</u>

TO:

Senior U.S. District Judge Marvin E. Aspen

FROM:

Daniel E. Levin and

The Habitat Company LLC

DATE:

April 20, 2011

SUBJECT:

CHA SCATTERED SITE AND REPLACEMENT HOUSING PROGRAMS

Quarterly Report:

First Quarter, 2011

We are pleased to submit the Quarterly Report for the First Quarter of 2011 for the Chicago Housing Authority ("CHA") Scattered Site and Replacement Housing Programs.

Per your order of May 20, 2010, our status changed from Receiver for the development of new, family public housing for the CHA to Gautreaux Development Manager. As stipulated in your order, we will continue to report to your court as we transition our duties and responsibilities to CHA over the next three years. We will include reports on the transition as significant milestones occur.

Summary of Units and Financial Status

As of March 31, 2011, we had completed and transferred a total of 4,151 public housing units to CHA (see Table 1a of the Appendix), 159 public housing units were under construction, and 2,154 public housing units were in planning phases (see Table 1b of the Appendix).

Regarding the Property Investment Initiative, under which we acquire and, if necessary, rehabilitate foreclosed and vacant property to add to CHA's portfolio, we have acquired 13 properties containing 17 units, and we have transferred 11 units to CHA. We have another 10 properties with 16 units under contract.

All of the scattered site and demonstration programs have been final audited. A total of \$187,150,613 has been budgeted and expended (see Tables 3a and 3b of the Appendix). In the replacement housing programs, a total of \$608,589,189 has been budgeted and \$354,460,080 has been expended (see Table 3c of the Appendix).

ABLA Replacement Housing ("Roosevelt Square")

Developer

Related Midwest

			Renta	l Units	制工計劃程度		For Sale Units		Total
Name	Status	CHA	Affordable	Market	Total	Affordable	Market	Total	Units
Phase 1	Completed	125	56	0	181	74	159	233	414
Phase 2 Rental	Completed	120	55	2	177	0	0	0	177
Phase 2A	Planning Phase	30	0	90	120	57	136	193	313
Remaining Phases	Planning Phase	480	186	0	666	243	630	873	1,539
TOTALS	Completed	245	111	2	358	74	159	233	591
	Under Construction	0	0	0	0	0	0	0	0
	Planning Phase	510	186	90	786	300	766	1,066	1,852
	TOTAL UNITS	755	297	92	1,144	374	925	1,299	2,443

Phase 2a

Related Midwest continued to work with the City and the Alderman to gain zoning and financing approval for Phase 2a and for the TIF extension. Construction continues on the new Precinct No. 12 police station on Blue Island Avenue between 13th and 15th Streets. It is scheduled to be completed in Spring 2012.

Cabrini Replacement Housing

Developer

Holsten Development Company

			Rental	Units	第 45章 4850 1446	1 经发票的销售	For Sale Units		Total
Name	Status	CHA	Affordable	Market	Total	Affordable	Market	Total	Units
Completed Projects	Completed	288	51	67	406	43	1,178	1,221	1,627
Parkside 1 Rental	Completed	35	48	28	111	0	0	0	111
Parkside 1 Condo	Completed	72	0	0	72	14	193	207	279
Parkside 2A Rental	Under Construction	39	53	20	112	0	0	0	112
Remaining Parkside	Planning Phase	87	16	27	130	15	132	147	277
Sites Undetermined	Planning Phase	179	0	0	179	628	0	628	807
TOTALS	Completed	395	99	95	589	57	1,371	1,428	2,017
	Under Construction	39	53	20	112	0	0	0	112
	Planning Phase	266	16	47	329	643	132	775	1,104
化医乳性医疗 医水流 医皮肤 医皮肤	TOTAL UNITS	700	168	162	1,030	700	1,503	2,203	3,233

Parkside Of Old Town

Phase 2A Rental -- The developers closed on the financing for Phase 2A Rental on June 30, 2010. The first units are scheduled to be completed in November 2011.

Clybourn and Division

On September 20, 2010, the City of Chicago issued a Request For Proposals for the Clybourn and Division site. The site is less than one acre, and 30% of the units will be public housing. Responses were due on December 17, 2010, and the City received two responses. A decision on a developer could be made by this spring.

Horner Replacement Housing ("Westhaven Park")

Developer

Brinshore Development LLC and Michaels Development Company ("Brinshore-Michaels")

			Renta	Units		建拓展建筑建筑	For Sale Units	建建筑设施 等	Total
Name	Status	CHA	Affordable	Market	Total	Affordable	Market	Total	Units
Westhaven Park 2a1	Completed	87	31	37	155	0	0	0	155
Westhaven Park 2a2	Completed	34	0	0	34	19	120	139	173
Westhaven Park 2b Rental	Completed	70	30	27	127	0	0	0	127
Westhaven Park 2c Rental	Completed	46	32	14	92	0	0	0	92
Westhaven Park 2d Rental	Planning Phase	21	0	0	21	0	0	0	21
Westhaven Park 2 Sale	Planning Phase	0	0	0	0	25	151	176	176
TOTALS	Completed	237	93	78	408	19	120	139	547
	Under Construction	0	0	0	0	0	0	0	0
	Planning Phase	21	0	0	21	25	151	176	197
	TOTAL UNITS	258	93	78	429	44	271	315	744

Phase 2d Rental

Planning is underway for Phase 2d. Brinshore-Michaels expects to submit a financing application for low income housing tax credits to the City in May 2011.

Lakefront Properties Replacement Housing

Developer

Multiple Developers

			Rental	Units			For Sale Units		Total
Name	Status	CHA	Affordable	Market	Total	Affordable	Market	Total	Units
Completed Projects	Completed	126	0	0	126	14	80	94	220
Jazz on the Boulevard	Completed	30	9	0	39	34	64	98	137
Keystone Place	Completed	38	24	7	69	0	0	0	69
Lake Park Crescent 1	Completed	60	52	36	148	0	0	0	148
Lake Park Crescent 1A	Completed	13	0	0	13	20	35	55	68
Lake Park Crescent 2A	Planning Phase	47	51	34	132	8	43	51	183
Lake Park Crescent 2B	Planning Phase	0	0	0	0	23	63	86	86
TOTALS	Completed	267	85	43	395	68	179	247	642
	Under Construction	0	0	0	0	0	0	0	0
	Planning Phase	47	51	34	132	31	106	137	269
	TOTAL UNITS	314	136	77	527	99	285	384	911

Lake Park Crescent

Phase 2A -- The developer is The Davis Group. They expect to close on the financing for Phase 2A in the 3rd Quarter of 2011 using low income housing tax credits and other funds from the Chicago Department of Housing and Economic Development.

Madden Park - Ida B. Wells Replacement Housing ("Oakwood Shores")

Developers

The Community Builders ("TCB"), Granite Development Company, Ujima, Inc., and MB Real Estate Company (for sale only)

			Rental	Units	HER BANKING	ALC: NEWS	For Sale Units	Charles Edit	Total
Name	Status	CHA	Affordable	Market	Total	Affordable	Market	Total	Units
Phase 1A Rental	Completed	63	52	48	163	0	0	0	163
Phase 1B Rental	Completed	63	52	47	162	0	0	0	162
Phase 1 For Sale	Completed	0	0	0	0	18	42	60	60
Phase 1 For Sale	Planning Phase	0	0	0	0	9	55	64	64
Phase 2A Rental	Completed	81	61	57	199	0	0	0	199
Phase 2B Rental	Completed	29	26	20	75	0	0	0	75
Phase 2C Rental	Planning Phase	19	17	12	48	0	0	0	48
Phase 2D Rental	Planning Phase	22	22	22	66	0	0	0	66
Phase 2 For Sale	Planning Phase	0	0	0	0	78	181	259	259
TOTALS	Completed	236	191	172	599	18	42	60	659
	Under Construction	0	0	0	0	0	0	0	0
	Planning Phase	41	39	34	114	87	236	323	437
	TOTAL UNITS	277	230	206	713	105	278	383	1,096

Phase 2C Rental

Phase 2C will be a mixed use building. Health-related entities will occupy the commercial space. The residential portion was allocated low income housing tax credits by the Chicago Department of Housing and Economic Development. The commercial space has received leasing commitments and the financing is being finalized. The developers expect to close on the financing in June or July 2011.

Phase 2D Rental

The developers submitted an application for low income housing tax credits to the Illinois Housing Development Authority ("IHDA") in April 2011. A decision by IHDA is expected in the 3rd Quarter of 2011.

Robert Taylor Replacement Housing ("Legends South")

Phase C3

Developer Brinshore Development LLC and Michaels Development Company ("Brinshore-Michaels")

			Rental	Units		国的强制超过	For Sale Units		Total
Name	Status	CHA	Affordable	Market	Total	Affordable	Market	Total	Units
Hearts United	Completed	56	104	63	223	0	0	0	223
Phase C1 Rental	Completed	54	44	12	110	0	0	0	110
Phase C2 Rental	Completed	52	43	22	117	0	0	0	117
Phase A1 Rental	Completed	83	68	30	181	0	0	0	181
Phase A2 Rental	Completed	60	50	28	138	0	0	0	138
Phase C3 Rental	Planning Phase	29	23	15	67	0	0	0	67
For Sale	Planning Phase	0	0	0	0	12	71	83	83
TOTALS	Completed	305	309	155	769	0	0	0	769
	Under Construction	0	0	0	0 -	0	0	0	0
	Planning Phase	29	23	15	67	12	71	83	150
	TOTAL UNITS	334	332	170	836	12	71	83	919

Phase A2 Rental The closing on the financing for Phase A2 Rental occurred on July 30, 2009. The first units were completed in August 2010, and the final units were completed in January 2011.

Phase C3 is an off-site phase. Brinshore-Michaels submitted an application for low income housing tax credits to the Illinois Housing Development Authority ("IHDA") in April 2011. A decision by IHDA is expected in the 3rd Quarter of 2011.

Rockwell Gardens Replacement Housing ("West End")

Developers

East Lake Management & Development Corp. ("East Lake")

Brinshore Development LLC and Michaels Development Company ("Brinshore-Michaels")

	国家自己的 国际的国际		Rental	Units			For Sale Units		Total
Name	Status	CHA	Affordable	Market	Total	Affordable	Market	Total	Units
One S. Leavitt	Completed	2	0	0	2	0	32	32	34
Archer Courts	Completed	4	0	0	4	0	39	39	43
Phase 1A	Completed	14	18	10	42	0	0	0	42
Phase 1B	Completed	57	35	0	92	0	31	31	123
Phase 1B	Planning Phase	0	0	0	0	0	24	24	24
Phase 2 Rental	Planning Phase	65	33	14	112	0	0	0	112
Phase 2 For Sale	Planning Phase	0	0	0	0	24	47	71	71
Remaining Phases	Planning Phase	93	90	27	210	30	77	107	317
Maplewood Courts	Planning Phase	25	30	21	76	0	0	0	76
TOTALS	Completed	77	53	10	140	0 -	102	102	242
	Under Construction	0	0	0	0	0	Ó	0	0
	Planning Phase	183	153	62	398	54	148	202	600
	TOTAL UNITS	260	206	72	538	54	250	304	842

Phase 2 Rental

The developer is East Lake. East Lake closed on the financing for Phase 2 Rental on August 26, 2010. The first units were completed in March 2011 and the final units are scheduled to be completed in October 2011. Phase 2 Rental has several green design features, including a geothermal heating and cooling system.

Maplewood Courts

The developer is Brinshore-Michaels. The project is part of the Rockwell redevelopment area, adjacent to West End Phase 2. It will consist of only one phase. Brinshore-Michaels submitted an application for low income housing tax credits to the Illinois Housing Development Authority ("IHDA") in April 2011. A decision by IHDA is expected in the 3rd Quarter of 2011.

Stateway Gardens Replacement Housing ("Park Boulevard")

Phase 2A

Developer Stateway Associates -- a partnership of Walsh Development Company, The Davis Group, and Mesa Development

			Rental	Units	Fig. St 1-38 S		For Sale Units		Total
Name	Status	CHA	Affordable	Market	Total	Affordable	Market	Total	Units
The Pershing	Completed	27	53	0	80	0	0	0	80
Phase 1B	Completed	54	0	0	54	27	78	105	159
Phase 2A	Planning Phase	43	79	6	128	0	0	0	128
Phase 2B	Planning Phase	44	77	7	128	0	0	0	128
Phase 2C	Planning Phase	51	86	7	144	0	0	0	144
Phase 2D	Planning Phase	0	0	0	0	20	79	99	99
Remaining Phases	Planning Phase	220	97	20	337	113	128	241	578
TOTALS	Completed	81	53	0	134	27	78	105	239
	Under Construction	0	0	0	0	0	0	0.	0 :
	Planning Phase	358	339	40	737	133	207	340	1,077
	TOTAL UNITS	439	392	40	871	160	285	445	1,316

The developers expect to close on the financing for Phase 2A by the end of June 2011. The developers are using tax exempt bonds and low income housing tax credits from the Chicago Department of Housing and Economic Development.

Ogden North Replacement Housing ("Park Douglas")

Developer

Brinshore Development LLC and Michaels Development Company ("Brinshore-Michaels")

			Rental	Units	。 自身包括海绵。	20,35,1956	For Sale Units		Total
Name	Status	CHA	Affordable	Market	Total	Affordable	Market	Total	Units
Phase 1	Under Construction	60	49	28	137	0	0	0	137
Phase 2	Planning Phase	20	0	0	20	10	42	52	72
Phase 3	Planning Phase	20	0	0	20	10	40	50	70
TOTALS	Completed	0	0	0	0	0	0	0	0
。 1915年 共享政策 [1] 1916年 -	Under Construction	60	49	28	137	0	0	0	137
	Planning Phase	40	0	0	40	20	82	102	142
	TOTAL UNITS	100	49	28	177	20	82	102	279

Phase 1

The project consists of 300 total units, including 100 CHA units. It is located in the North Lawndale community, and will be constructed on land owned by CHA, the City of Chicago, Mt. Sinai Hospital, and Brinshore-Michaels.

Brinshore-Michaels closed on the financing for Phase 1 on September 8, 2010. 14 of the 19 buildings are under construction. The first units are scheduled to be completed in July 2011 and the final units are scheduled to be completed by the end of the year.

cc: Counsel of Record in Gautreaux

Counsel of Record in <u>Horner</u>

Mark Segal

Steve Galler

Lawrence Grisham

Jeffrey Head

Megan Glasheen

Lewis Jordan

Scott Ammarell

William Little

Kari Saba

Dominique Blom

Donna Keck

Abbey Ogunbola

Courtney Minor

Jan Elson

Steven Meiss

Elmore Richardson

Eleny Ladias

<u>Appendix</u>

Summary of Units	Tables 1a and 1b
Program Activity and Status	Tables 2a, 2b, 2c, 2d and 2e
Financial Summary by Program	Tables 3a, 3b and 3c

TABLE 1a Summary of Units Completed & Transferred and Units In Development as of March 31, 2011

Units Completed & Transferred

提供基础作品等的		经 编码2016年的特别		以外的数据的	亚洲山湖地	# of U	nits Complete	d &Transferre	described					
Year	Scattered Site	Demonstration	Lawndale	ABLA	Cabrini	Horner 1	Horner 2	Lakefront Properties	Madden/ Wells	Taylor 1996 Grant	Taylor 2001 Grant	Rockwell Gardens	Stateway Gardens	Total All Units
1989	7											THE STATE OF THE PARTY OF THE P	CONTRACTOR PROPERTY AND THE BE	7
1990	127													127
1991	107													107
1992	214								-					214
1993	340													340
1994	147													147
1995	203													203
1996	308	15				4		4						331
1997	97	65				131		41						334
1998	20	100	4		16	150		23						313
1999	11	31	10		0	114		14						180
2000	21	0	4		2	62		12		29	=			130
2001		Completed	Completed		27	Completed		12		4				43
2002					84			0		23				107
2003					57		8	15		0				80
2004					20		79	62	11	0		16		188
2005				117	66		0	16	52	54		4	27	336
2006				8	4		34	15	63	0		32	0	156
2007				0	22		12	40	0	0	83	25	22	204
2008				120	35		58	13	31	33	0	0	24	314
2009				0	62		11	0	50	19	0	0	8	150
2010	6			0	0		35	0	29	0	53	0	0	123
2011	5										7	5		17
TOTALS	1,613	211	18	245	395	461	237	267	236	162	143	82	81	4,151

TOTAL UNITS COMPLETED & TRANSFERRED 4,151

TABLE 1b

Summary of Units Completed & Transferred and Units In Development as of March 31, 2011

Units Under Construction

and the second	# of Units Under Construction											
# of Units				Lakefront	多能量企場所需用機能應	· 多别。对不然的最后的自然是此些	Robert Taylor	Rockwell	Stateway	Ogden	Total	
Under Construction	ABLA	Cabrini	Horner 2	Properties	Wells	1996 Grant	2001 Grant	Gardens	Gardens	North	All Units	
As of Mar 31, 2011	0	39	0	0	0	0	0	60	0	60	159	

Units in Other Development Phases

					# of Units in	Other Developme	ent Phases	大人工的第三人称	Serie Profit Series		hat is taken a
# of Units	ABLA	Cabrini	Horner 2	Lakefront	Madden/ Wells	Robert Taylor 1996 Grant	Robert Taylor - 2001 Grant	Rockwell Gardens	Stateway Gardens	Ogden	Total
Planning Phases	ADLA	Caprini	Horner 2	Properties	VVEIIS	1990 Grant	2001 Grant	Gardens	Gardens	North	All Units
Planning Phase	893	266	21	174	41	89	154	118	358	40	2,154

TOTAL UNITS IN DEVELOPMENT	2,313
GRAND TOTAL ALL UNITS	6,464

TABLE 2a Program Activity and Status as of March 31, 2011

	Scattered Site, Demonstration, L	awndale 1,831 CH	A Units
Program No.	AREA	# of Units	Status
115-143,147-160,161,175,176	Scattered Site	1,602	Completed/Transferred
145,146,162,164,166-173	Demonstration	211	Completed/Transferred
IL06-P802-178	Lawndale	18	Completed/Transferred
		1,831	TOTAL UNITS

ABLA ("Roosevelt Square") 1,138 Total CHA Units					
Program No.	Name	# of Units	Status		
IL06-URD-002-I596	Phase 1	125	Completed/Transferred		
IL06-URD-002-I298	Phase 2	120	Completed/Transferred		
	Phase 2A	30	Planning Phase		
	Phase 3	140	Planning Phase		
	Phase 4	110	Planning Phase		
	Phase 5	120	Planning Phase		
	Phase 6	110	Planning Phase		
	Off Site	383	Planning Phase		
	TOTALS	245	Completed/Transferred		
			Under Construction		
THE RESERVE AND THE STREET		893	Planning Phase		
THE BUSINESS OF RESTREET		1,138	TOTAL UNITS		

	Cabrini 7.00 C	HA Units	
Program No.	Name	# of Units	Status
IL06-URD-002-I294	Domain Lofts	16	Completed/Transferred
IL06-P002-182	Mohawk North	16	Completed/Transferred
IL06-P002-182	Mohawk Partners	5	Completed/Transferred
IL06-P002-192	North Town Village	79	Completed/Transferred
IL06-P002-182	Old Town Square	16	Completed/Transferred
IL06-URD-002-I294	Old Town Village East	28	Completed/Transferred
IL06-URD-002-I294	Old Town Village West	38	Completed/Transferred
IL06-URD-002-I294	Orchard Park	13	Completed/Transferred
IL06-P002-182	Renaissance North	18	Completed/Transferred
IL06-URD-002-I294	River Village North	25	Completed/Transferred
IL06-URD-002-I294	River Village South	18	Completed/Transferred
IL06-URD-002-I294	River Village Pointe	12	Completed/Transferred
IL06-URD-002-I294	The Larrabee	4	Completed/Transferred
IL06-URD-002-I294	Parkside of Old Town Rental	35	Completed/Transferred
IL06-URD-002-I294	Parkside of Old Town Condo	72	Completed/Transferred
IL06-URD-002-I294	Parkside of Old Town 2A	39	Under Construction
IL06-URD-002-I294	Remaining Parkside	87	Planning Phase
	Sites To Be Determined	179	Planning Phase
	TOTALS	395	Completed/Transferred
Company of the second		39	Under Construction
		266	Planning Phase
	The second of th	700	TOTAL UNITS

TABLE 2b Program Activity and Status as of March 31, 2011

	Horner L461	THE MAN IS A SET LINE WITH THE PARTY AND A SAME LINE COMMENTS COMMENTED THE	
Program No.	Name	# of Units	Status
IL06-P802-188	Scattered	30	Completed/Transferred
	East of Western		
IL06-P802-191	Scattered	51	Completed/Transferred
	East of Western		
IL06-P802-195	Scattered	45	Completed/Transferred
	East of Western		
IL06-P802-196	Scattered	33	Completed/Transferred
	East & West of Western		
IL06-P802-197	West of Western	45	Completed/Transferred
IL06-P802-198	Superblock B1	56	Completed/Transferred
IL06-P802-199	Superblock B2	39	Completed/Transferred
IL06-P802-200	Superblock A	30	Completed/Transferred
IL06-P802-201	West of Western	52	Completed/Transferred
IL06-P802-202	Superblock A	43	Completed/Transferred
IL06-P802-203	Superblock B3	32	Completed/Transferred
IL06-P802-204	Rehabilitation	5	Completed/Transferred
	TOTALS	461	Completed/Transferred
		461	TOTAL UNITS

	Horner 2 ("Westhaven Park	") 258 CHA Units	
Program No.	Name	# of Units	Status
IL06-P802-696	Westhaven Park Phase 2a1	87	Completed/Transferred
IL06-P802-228	Westhaven Park Phase 2a2	34	Completed/Transferred
IL06-P802-229	Westhaven Park Phase 2b	70	Completed/Transferred
	Westhaven Park Phase 2c	46	Completed/Transferred
	Westhaven Park Phase 2d	21	Planning Phase
	TOTALS	237	Completed/Transferred
	Party of Party and State of the	0	Under Construction
		21	Planning Phase
		258	TOTAL UNITS

TABLE 2c Program Activity and Status as of March 31, 2011

Lakefront Properties 441 CHA Units					
Program No.	Name	# of Units	Status		
IL06-P002-180	North Kenwood/Oakland				
	Scattered	2	Completed/Transferred		
	Hutchinson's Row	20	Completed/Transferred		
		22	SUBTOTAL		
IL06-P002-184	North Kenwood/Oakland	33	Completed/Transferred		
	Scattered	33	SUBTOTAL		
IL06-P002-206	North Kenwood/Oakland	21	Completed/Transferred		
	Scattered	21	SUBTOTAL		
IL06-P002-208	North Kenwood/Oakland	12	Completed/Transferred		
	Scattered (Shakespeare)	12	SUBTOTAL		
IL06-P002-194	West Ridge/Rogers Park	38	Completed/Transferred		
	Scattered	38	SUBTOTAL		
IL06-P802-193	North Kenwood/Oakland	60	Completed/Transferred		
IL06-P802-235	Lake Park Crescent	13	Completed/Transferred		
IL06-P802-237		47	Planning Phase		
		120	SUBTOTAL		
IL06-P002-211	North Kenwood/Oakland	30	Completed/Transferred		
	Jazz on the Boulevard	30	SUBTOTAL		
IL06-P002-207	Keystone Place	38	Completed/Transferred		
	(Woodlawn)	38	SUBTOTAL		
IL06-P002-209	North Kenwood/Oakland	3	Planning Phase		
	Scattered	3	SUBTOTAL		
	Outside N. Kenwood/Oakland	124	Planning Phase		
	Scattered	124	SUBTOTAL		
	TOTALS	267	Completed/Transferred		
		- O -	Under Construction		
and and successful addresses to the control of the		174	Planning Phase		
	The state of the s	441	TOTAL UNITS		

TABLE 2d Program Activity and Status as of March 31, 2011

Program No.	Name	# of Units	Status
IL06-URD-002-I200	Phase 1A	63	Completed/Transferred
	Phase 1B	63	Completed/Transferred
	Phase 2A	81	Completed/Transferred
	Phase 2B	29	Completed/Transferred
	Phase 2C	19	Planning Phase
	Phase 2D	22	Planning Phase
	TOTALS	236	Completed/Transferred
		0.1	Under Construction
		41	Planning Phase
		277	TOTAL UNITS

Program No.	Name	# of Units	Status
IL06-URD-002-I496	Hearts United 1	29	Completed/Transferred
	Hearts United 2	27	Completed/Transferred
	Phase C1	54	Completed/Transferred
	Phase C2	52	Completed/Transferred
	Phase C3	29	Planning Phase
	Phase C4	60	Planning Phase
	TOTALS	162	Completed/Transferred
	Secretary Constitution of the Constitution of	0	Under Construction
The state of the s		89	Planning Phase
		251	TOTAL UNITS

Robert Taylor ("Legends South") 2001 HOPE VI Grant 297 CHA Units				
Program No.	Name	# of Units	Status	
IL06-URD-002-I301	Phase A1	83	Completed/Transferred	
	Phase A2	60	Completed/Transferred	
	Phase A3	154	Planning Phase	
	TOTALS	143	Completed/Transferred	
		0	Under Construction	
		154	Planning Phase	
		297	TOTAL UNITS	

TABLE 2e Program Activity and Status as of March 31, 2011

Para Control of the C	Rockwell Gardens ("West End	") 260 Total CHA U	nits
Program No.	Name	# of Units	Status
IL06-URD-002-I401	One S. Leavitt	2	Completed/Transferred
	Archer Courts	4	Completed/Transferred
	West End Phase 1A	14	Completed/Transferred
	West End Phase 1B	57	Completed/Transferred
	West End Phase 2	5	Completed/Transferred
	West End Phase 2	60	Under Construction
	West End Phase 3	93	Planning Phase
	Maplewood Courts	25	Planning Phase
	TOTALS	82	Completed/Transferred
		60	Under Construction
		118	Planning Phase
The same of the state of the state of the	projection of the project of the second seco	260	TOTAL UNITS

Program No.	Name	# of Units	Status
	The Pershing (Phase 1A)	27	Completed/Transferred
	Phase 1B	54	Completed/Transferred
	Phase 2A	43	Planning Phase
	Phase 2B	44	Planning Phase
	Phase 2C	51	Planning Phase
	Remaining Phases	220	Planning Phase
Acres Swinger 200 Acres 1992	TOTALS	81	Completed/Transferred
		0 '	Under Construction
		358	Planning Phase
		439	TOTAL UNITS

	Ogden North ("Park Dougl	as") 100 Total CHA U	nits .
Program No.	Name	# of Units	Status
	Phase 1	60	Under Construction
	Phase 2	20	Planning Phase
	Phase 3	20	Planning Phase
	TOTALS	. 0	Completed/Transferred
		60	Under Construction
erminente (grantagia et al., promine ma		40	Planning Phase
		100	TOTALUNITS

TABLE 3a Financial Summary by Program as of March 31, 2011

	Scattered Sites	A
		Cost (Income)
Program No.	Approved Budget	To Date
115	\$8,885,442	\$8,885,442
116	7,448,320	7,448,320
117(a)	(28,113)	(28,113
118	8,978,987	8,978,987
119	2,485,483	2,485,483
120	6,956,047	6,956,047
121	2,265,118	2,265,118
122	4,731,809	4,731,809
123	7,441,791	7,441,791
124	8,135,811	8,135,811
125	2,039,484	2,039,484
126 TK	2,062,780	2,062,780
127	2,386,667	2,386,667
128 TK	2,982,418	2,982,418
129 TK	2,271,403	2,271,403
130 TK	2,843,690	2,843,690
131 TK	2,556,421	2,556,421
132	2,533,420	2,533,420
133	2,075,167	2,075,167
134	2,055,051	2,055,051
135 TK	2,636,875	2,636,875
136	2,336,466	2,336,466
137 TK	2,715,178	2,715,178
138 TK	2,568,613	2,568,613
139 TK	2,452,559	2,452,559
140	2,493,589	2,493,589
141 TK	2,666,667	2,666,667
142 TK	2,375,087	2,375,087
143 TK	3,151,383	3,151,383
147 TK	2,646,881	2,646,881
149 TK	2,642,708	2,642,708
150 TK		
150 TK	2,517,645 2,703,906	2,517,645 2,703,906
151 TK	2,703,906	2,703,906
153		
153 154 TK	2,555,275	2,555,275
154 TK	3,981,667	3,981,667 2,533,941
	2,533,941	2,533,941
156 TK	2,612,865	
157 TK	2,658,317	2,658,317
158 TK	2,658,317	2,658,317
159 TK	2,627,636	2,627,636
160 TK	2,870,258	2,870,258
161 TK	5,038,300	5,038,300
175 TK	4,421,432	4,421,432
176 TK	3,589,890 \$153,522,878	3,589,890 \$153,522,878

^{*} Program has been final audited.

TABLE 3b Financial Summary by Program as of March 31, 2011

Program No.	Approved Budget	Cost (Income) To Date
145	\$3,335,349	\$3,335,349
146	2,255,740	2,255,740
162	3,492,954	3,492,954
164	4,415,051	4,415,051
165	2,362,637	2,362,637
166	3,537,059	3,537,059
167	2,072,732	2,072,732
168	1,743,552	1,743,552
169	2,576,540	2,576,540
170	2,023,245	2,023,245
171	0	0
172	1,635,073	1,635,073
173	4,177,803	4,177,803
TOTALS	\$33,627,735	\$33,627,735

^{*} Program has been final audited.

TABLE 3c Financial Summary by Program as of March 31, 2011

	Replacement Housing	of the second second second second second
机基础设置的基础的设计的	Expense Daze Thomas	Cost (Income)
Program No.	Approved Budget	To Date
Horner I		
188	\$6,314,229	\$6,314,229
191 195	6,180,602 4,838,966	6,180,602 4,838,966
196	3,934,338	3,934,338
197	6,330,838	6,330,838
198	5,672,634	5,672,634
199	4,236,305	4,236,305
200	2,839,515	2,839,515
201	5,067,816	5,067,816
202	5,363,349	5,363,349
203	4,296,014 906,653	4,296,014 908,947
213	1,217,932	1,220,798
Subtotal	\$57,199,191	\$57,204,351
Lawndale	,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,	, , , , , , , , , , , , , , , , , , , ,
178	2,936,600	2,936,601
Subtotal	\$2,936,600	\$2,936,601
Gautreaux Set Aside		
190	\$3,431,377	\$3,372,224
227 228	\$219,129	\$220,007
228	\$2,298,129 \$9,701,871	\$2,196,265 \$9,358,560
Subtotal	\$15,650,506	\$15,147,056
Washington Park	723,030,300	\$25,247,030
Lakefront		
180	\$4,294,542	\$3,800,299
184	4,040,536	4,040,536
193	10,193,838	10,192,839
235	2,152,980	2,119,617
237	5,334,242	2,112,520
194 205	5,882,353	5,882,353
206	2,509,553	2,509,553
207	6,638,930	6,638,930
208	1,151,694	1,152,607
209	592,350	88,484
210	0	0
211	4,465,714	4,465,472
177	0	0
Subtotal	\$47,256,732	\$43,003,210
Cabrini	40.400.550	£0.100.550
182 192	\$8,190,669 8,343,276	\$8,190,669 8,342,275
236	5,490,950	5,039,063
HOPE VI	40,000,000	34,377,432
Subtotal	62,024,895	55,949,439
Lathrop		
305	46,158,600	868,171
Cabrini Green Homes		
306	63,695,220	200,929
45th Cottage	7.055.955	122.200
307 Ogden North	7,055,865	123,255
308	11 304 665	
308 Maplewood Courts	11,304,665	
308 Maplewood Courts 309	11,304,665 7,363,555	976,119
Maplewood Courts		976,119 160,724
Maplewood Courts 309		976,119 160,724
Maplewood Courts 309 LeClaire Courts 310 Ikes	7,363,555 72,904,079	976,119 160,724 107,718
Maplewood Courts 309 LeClaire Courts 310 Ikes 312	7,363,555	976,119 160,724
Maplewood Courts 309 LeClaire Courts 310 lkes 312 Pil	7,363,555 72,904,079 48,394,840	976,119 160,724 107,718 74,350
Maplewood Courts 309	7,363,555 72,904,079	976,119 160,724 107,718
Maplewood Courts 309 LeClaire Courts 310 Ikes 312 Pil 220 Stateway	7,363,555 72,904,079 48,394,840 \$15,622,780	976,119 160,724 107,718 74,350 \$4,922,914
Maplewood Courts 309	7,363,555 72,904,079 48,394,840	976,119 160,724 107,718 74,350
Maplewood Courts 309 LeClaire Courts 310 Ikes 312 Pil 220 Stateway	7,363,555 72,904,079 48,394,840 \$15,622,780	976,119 160,724 107,718 74,350 \$4,922,914
Maplewood Courts 309	7,363,555 72,904,079 48,394,840 \$15,622,780 \$59,751,903	976,119 160,724 107,718 74,350 \$4,922,914 \$13,133,583
Maplewood Courts 309	7,363,555 72,904,079 48,394,840 \$15,622,780 \$59,751,903 \$20,668,250 \$28,273,000	976,119 160,724 107,718 74,350 \$4,922,914 \$13,133,583 20,668,250 24,287,631
Maplewood Courts 309	7,363,555 72,904,079 48,394,840 \$15,622,780 \$59,751,903 \$20,668,250	976,119 160,724 107,718 74,350 \$4,922,914 \$13,133,583 20,668,250
Maplewood Courts 309	7,363,555 72,904,079 48,394,840 \$15,622,780 \$59,751,903 \$20,668,250 \$28,273,000 \$48,941,250	976,119 160,724 107,718 74,350 \$4,922,914 \$13,133,583 20,668,250 24,287,631 \$44,955,881
Maplewood Courts 309	7,363,555 72,904,079 48,394,840 \$15,622,780 \$59,751,903 \$20,668,250 \$28,273,000 \$48,941,250 \$8,890,409	976,119 160,724 107,718 74,350 \$4,922,914 \$13,133,583 20,668,250 24,287,631 \$44,955,881 \$8,362,777
Maplewood Courts 309	7,363,555 72,904,079 48,394,840 \$15,622,780 \$59,751,903 \$20,668,250 \$28,273,000 \$48,941,250 \$8,890,409 \$18,039,000	976,119 160,724 107,718 74,350 \$4,922,914 \$13,133,583 20,668,250 24,287,631 \$44,955,881 \$8,362,777 18,038,246
Maplewood Courts 309	7,363,555 72,904,079 48,394,840 \$15,622,780 \$59,751,903 \$20,668,250 \$28,273,000 \$48,941,250 \$8,890,409	976,119 160,724 107,718 74,350 \$4,922,914 \$13,133,583 20,668,250 24,287,631 \$44,955,881 \$8,362,777
Maplewood Courts 309	7,363,555 72,904,079 48,394,840 \$15,622,780 \$59,751,903 \$20,668,250 \$28,273,000 \$48,941,250 \$8,890,409 \$18,039,000 \$18,039,000	976,119 160,724 107,718 74,350 \$4,922,914 \$13,133,583 20,668,250 24,287,631 \$44,955,881 \$8,362,777 18,038,246 \$18,038,246
Maplewood Courts 309	7,363,555 72,904,079 48,394,840 \$15,622,780 \$59,751,903 \$20,668,250 \$28,273,000 \$48,941,250 \$8,890,409 \$18,039,000 \$18,039,000 \$19,092,948	976,119 160,724 107,718 74,350 \$4,922,914 \$13,133,583 20,668,250 24,287,631 \$44,955,881 \$8,362,777 18,038,246 \$18,038,246
Maplewood Courts 309 LeClaire Courts 310 Ikes 312 Pil 220 Stateway 223 ABLA 1 HOPE VI Subtotal Horner 2 230 HOPE VI Subtotal Taylor B HOPE VI Subtotal Subtotal	7,363,555 72,904,079 48,394,840 \$15,622,780 \$59,751,903 \$20,668,250 \$28,273,000 \$48,941,250 \$8,890,409 \$18,039,000 \$18,039,000	976,119 160,724 107,718 74,350 \$4,922,914 \$13,133,583 20,668,250 24,287,631 \$44,955,881 \$8,362,777 18,038,246 \$18,038,246
Maplewood Courts 309	7,363,555 72,904,079 48,394,840 \$15,622,780 \$59,751,903 \$20,668,250 \$28,273,000 \$48,941,250 \$8,890,409 \$18,039,000 \$18,039,000 \$19,092,948	976,119 160,724 107,718 74,350 \$4,922,914 \$13,133,583 20,668,250 24,287,631 \$44,955,881 \$8,362,777 18,038,246 \$18,038,246
Maplewood Courts 309 LeClaire Courts 310 Ikes 312 Pil 220 Stateway 223 ABLA 1 HOPE VI ABLA 2 HOPE VI Subtotal Horner 2 230 HOPE VI Subtotal Taylor B HOPE VI Subtotal Taylor B HOPE VI Subtotal Madden/Wells	7,363,555 72,904,079 48,394,840 \$15,622,780 \$59,751,903 \$20,668,250 \$28,273,000 \$48,941,250 \$8,890,409 \$18,039,000 \$18,039,000 \$18,039,000 \$18,039,000	976,119 160,724 107,718 74,350 \$4,922,914 \$13,133,583 20,668,250 24,287,631 \$44,955,881 \$8,362,777 18,038,246 \$18,038,246 \$18,921,334 \$18,921,334
Maplewood Courts 309 LeClaire Courts 310 Ikes 312 PII 220 Stateway 223 ABLA 1 HOPE VI ABLA 2 HOPE VI Subtotal Horner 2 230 HOPE VI Subtotal Taylor B HOPE VI Subtotal Madden/Wells Madden/Wells HOPE VI	7,363,555 72,904,079 48,394,840 \$15,622,780 \$59,751,903 \$20,668,250 \$28,273,000 \$48,941,250 \$8,890,409 \$18,039,000 \$18,039,000 \$19,092,948 \$19,092,948 \$33,000,000	976,119 160,724 107,718 74,350 \$4,922,914 \$13,133,583 20,668,250 24,287,631 \$44,955,881 \$8,362,777 18,038,246 \$18,038,246 \$18,921,334 \$18,921,334
Maplewood Courts 309	7,363,555 72,904,079 48,394,840 \$15,622,780 \$59,751,903 \$20,668,250 \$28,273,000 \$48,941,250 \$8,890,409 \$18,039,000 \$18,039,000 \$19,092,948 \$19,092,948 \$33,000,000 \$33,000,000 \$33,500,000	976,119 160,724 107,718 74,350 \$4,922,914 \$13,133,583 20,668,250 24,287,631 \$44,955,881 \$8,362,777 18,038,246 \$18,921,334 \$18,921,334 \$29,463,951 \$29,463,951
Maplewood Courts 309 LeClaire Courts 310 Ikes 312 PII 220 Stateway 223 ABLA 1 HOPE VI ABLA 2 HOPE VI Subtotal Horner 2 230 HOPE VI Subtotal Taylor B HOPE VI Subtotal Madden/Wells HOPE VI Subtotal Madden/Wells HOPE VI Subtotal Rockwell HOPE VI Subtotal Subtotal Subtotal Subtotal Subtotal Madden/Wells HOPE VI Subtotal	7,363,555 72,904,079 48,394,840 \$15,622,780 \$59,751,903 \$20,668,250 \$28,273,000 \$48,941,250 \$3,890,409 \$18,039,000 \$18,039,000 \$19,092,948 \$19,092,948 \$33,000,000 \$33,000,000	976,119 160,724 107,718 74,350 \$4,922,914 \$13,133,583 20,668,250 24,287,631 \$44,955,881 \$8,362,777 18,038,246 \$\$18,038,246 \$\$18,938,246 \$\$18,921,334 \$\$18,921,334 29,463,951
Maplewood Courts 309 Leclaire Courts 310 Ikes 312 PII 220 Stateway 223 ABLA 1 HOPE VI ABLA 2 HOPE VI Subtotal Horner 2 230 HOPE VI Subtotal Taylor B HOPE VI Subtotal Madden/Wells HOPE VI Subtotal Madden/Wells HOPE VI Subtotal	7,363,555 72,904,079 48,394,840 \$15,622,780 \$59,751,903 \$20,668,250 \$28,273,000 \$48,941,250 \$18,039,000 \$18,039,000 \$19,092,948 \$19,092,948 \$33,000,000 \$33,000,000 \$33,500,000 \$33,500,000	976,119 160,724 107,718 74,350 \$4,922,914 \$13,133,583 20,668,250 24,287,631 \$44,955,881 \$8,362,777 18,038,246 \$18,038,246 18,921,334 \$18,921,334 \$29,463,951 \$22,343,682 \$22,343,682
Maplewood Courts 309	7,363,555 72,904,079 48,394,840 \$15,622,780 \$59,751,903 \$20,668,250 \$28,273,000 \$48,941,250 \$8,890,409 \$18,039,000 \$18,039,000 \$19,092,948 \$19,092,948 \$33,000,000 \$33,000,000 \$33,500,000	976,119 160,724 107,718 74,350 \$4,922,914 \$13,133,583 20,668,250 24,287,631 \$44,955,881 \$8,362,777 18,038,246 \$18,921,334 \$18,921,334 \$29,463,951 \$29,463,951

^{*} Program has been final audited.